



CRANE SERVICE

Daily Man lift Inspection

Lift Style: Boom / Scissor **Date:** _____

Item	Pass	Fail	Comments
Tires in good condition and inflated properly			
Platform clear of debris			
Operators manual, inspection decal, legible and on lift			
Guard rails, gate and anchorages free of defects			
all hoses, wires and engine parts free from leaks and damage			
All reservoirs are full no leaks			
structural components, welds and connection pins			
Outriggers, extendable platform, lights, alarms etc..			
no noticeable damage on lift			
ground controls operate properly including emergency			
platform controls operate properly including emergency			
Spill absorbing diaper on lift			
Any work area hazards, if yes, list in comments			

Operator print

Operator Sign

Please return to Safety office when complete